**GOVERNMENT OF ANDHRA PRADESH**
**ABSTRACT**

Water Resources (Projects.III) Dept., - "Providing lining in cement concrete to the existing Dharmavaram Branch Canal from Km.0.000 to Km.34.450 to the required profile to carry a discharge of 100 cusecs, excavation & providing lining in cement concrete of bye pass canal from 33.750 of Dharmavaram Branch Canal to Dharmavaram tank with CM & CD works 100 cusecs including investigation Design etc.," - Administrative approval for the Revised Estimate - Accorded – Orders - Issued.

---

**WATER RESOURCES (PROJECTS.III) DEPARTMENT**

G.O.RT.No. 339 Dated: 12-05-2016

Read the following:

1) G.O.Ms.No.199, Irr & CAD (PW:Maj.Irr.V) Dept., dt:11-09-2007,
2) From the Chief Engineer (P), Ananthapuramu, Lr.No.CE (P)/ ATP/ HLC/ H-7/545M, Dt:10.11.2014,
3) From the Chief Engineer (P), Ananthapuramu, Lr.No.CE(P)/ATP HLC/ H-7/315M, dt:25.06.2015,
4) From the Chief Engineer (P), Ananthapuramu, Lr.No.CE(P)/ATP/ HLC/ H-7/620M, Dt:19.11.2015,
5) From Chief Engineer (P), Ananthapuramu, Lr. No. CE(P)/ATP/HLC/H-7/ Vol.3/134M, Dt:14.03.2016.

**&&&&&**

ORDER:

In the reference first read above, the Government have accorded administrative approval for an amount of Rs.1563.00 Lakhs for the work "Modernisation of Dharmavaram Branch Canal i.e., providing cement concrete lining to Dharmavaram Branch Canal from Km 0/0 to Km 34.450".

2. In the references 2nd to 4th read above, the Chief Engineer (Projects), Ananthapuramu has requested the Government to accord Administrative Approval for the Revised Estimate for the work "Providing lining in cement concrete to the existing Dharmavaram Branch Canal from Km.0.000 to Km.34.450 to the required profile to carry a discharge of 100 cusecs, excavation & providing lining in cement concrete of bye pass canal from 33.750 of Dharmavaram Branch Canal to Dharmavaram tank with CM & CD works 100 cusecs including investigation Design etc.," for an amount of Rs.3303.00 Lakhs as against original administrative approval of Rs.1563.00 Lakhs accorded vide reference 1st read above.

3. In the reference 5th read above, the Chief Engineer (P), Ananthapuramu has informed that Court cases (IA No.2599/2011 in OS No.604/2011 and WP No.33545/2011) filed by the previous Agency M/s. Ratna Infrastructures Ltd., Hyderabad against the termination of contract and claimed for release of retention amount, Insurance charges, establishment charges, loss or profit and injunction orders not to recover the amount consequent on termination of the contract and also informed that the said court cases are having no bearing on the proposed Revised estimate.

4. The Government after careful examination of the proposal of Chief Engineer (Projects), Ananthapuramu, hereby accord Administrative approval for the Revised Estimate for an amount of **Rs.32,94,02,000/- (Rupees Thirty Two Crores Ninety Four Lakhs and Two thousand only)** for the work "Providing lining in cement concrete to the existing Dharmavaram Branch Canal from Km.0.000 to Km.34.450 to the required profile to carry a discharge of 100 cusecs, excavation & providing lining in cement concrete of bye pass canal from 33.750 of Dharmavaram Branch Canal to Dharmavaram tank with CM & CD works 100 cusecs including investigation Design etc.," subject to correctness of price adjustment calculations as per agreement conditions and Govt Orders in vogue.

5. The above expenditure is chargeable to the Head of Account "4700- Capital Outlay on Major Irrigation – 01 Major Irrigation Commercial – MH 104 Tungabhadra Project (High Level Canal) Stage-II - GH 11 State Development Plan – SH (27) Canals & Distributaries – 530 Major Works – 531 Other Expenditure".

...2/-

6. The Chief Engineer (Projects), Ananthapuramu shall take further necessary action accordingly.

7. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No.48022/145/FMU.WR.II/16, dated:27.04.2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**ADITYANATH DAS**
**PRINCIPAL SECRETARY TO GOVERNMENT**

**To:**
The Chief Engineer (Projects),
Ananthapuramu.
**Copy to:**
The Director of Works & Accounts, Hyderabad.
The Finance (FMU.W.R.II)Department.
The Accountant General, AP, Hyderabad.
The OSD to Hon'ble Minister (WRD)
The PS to Prl. Secy (WRD)
SF/SC

//FORWARDED:: BY ORDER//

**SECTION OFFICER**

To
The Chief Engineer (Projects),
Ananthapuramu
Copy to:
The Director of Works & Accounts, Hyderabad
The Finance (FMU.W.R.II) Department
The Accountant General, AP, Hyderabad
The OSD to Hon'ble Minister (WRD)
The PS to Prl. Secy (WRD)
SF/SC